


ID	Task Name	Duration	Start	Finish	July	August	Sept	Oct	Nov	Dec	Jan	Febr	March	April	May	June	July
0	Mill Creek Elementary Design Build Schedule	328 days	8/4/2008	6/27/2009													
1	Design Build Firm Selection	47 days	8/4/2008	9/19/2008													
2	Board Approval of Contract	1 day	9/23/2008	9/23/2008													
3	Design	72 days	9/24/2008	12/4/2008													
4	Site Permitting	90 days	10/24/2008	1/21/2009													
5	SFWMD Mod/Early Work Permit	0 days	12/23/2008	12/23/2008													
6	Building Permit	30 days	12/5/2008	1/3/2009													
7	Bidding/Negotiating/NTP	55 days	12/4/2008	1/27/2009													
8	Board Approval of Amendment #1 to Contract (GMP)	0 days	1/28/2009	1/28/2009													
9	Construction	150 days	1/29/2009	6/27/2009													



Project: Mill Creek Elementary Design Build Schedule
Date: 7/30/2008

Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split		Deadline	

Page 1