

The Rental of Type II-B, Relocatable Classrooms
SDOC 07-077 NM
April 19, 2007

April 18, 2007: The evaluation committee [Jose Manent, Rick Butler, Chip Bishop, Pete Caporlingua, Tom Salley, and N D McDonald (Non-Voting Member)] met with the four (4) firms and the final ranking of these firms is as follows:

Modtech	454	1
Mobile Modular	315	4
NCSI	448	2
Williams Scotsman	439	3

The committee's recommendation is to award to the top three (3) firms:

Modtech
NCSI
Williams Scotsman

My recommendation to the Superintendent will be to award the bid to Modtech as the highest ranked bidder, with NCSI as the next highest ranked bidder, and with Williams Scotsman as the third highest ranked bidder.

The following procedure shall be followed with regards to awarding projects:

AWARDING OF PROJECTS:

In regards to the Awarding of Projects, the District to go to the highest ranked bidder/proposer first with the number of units needed and with the required "delivery" date(s), and if the highest ranked bidder cannot deliver all of the units at the required delivery date(s), then the District will go to the next highest ranked bidder for those units that the highest ranked bidder could not deliver and obtain delivery date(s) for the balance of units, if the second highest bidder can not supply the total balance, then the District can go to the next bidder, and so on until the District has commitments on all the needed units